Classifications/Capital Projects		Current	Current		Approved Budget
		Expected Completion	Schedule Status	Explanation	
, , , , , , , , , , , , , , , , , , ,	Completion			- Explanation	
Building & Municipal Law Enforcement Services	-	-			
16-066 Commercial Large Scale Fill Consultant					
To hire a Consultant who specializes in large scale fill operations and the	Q4-2022	Q3-2023	Delay	Delays are due to Staffing Resourcing.	50,00
effects on communities to develop new Commercial Fill policies and processes	4	40			55,55
for the Town and then to lead a large scale trial project to test the new fill					
policies.					
Caledon Public Library					
21-008 Library IT equipment					
This project supports the replacement of existing hardware, software and	Q2-2023	Q3-2023	Delay	Procurement delayed due to staff vacancies as well as timing of	73,00
peripheral devices as per the Library's regular refresh cycle and improvements	Q2 2025	Q5 2025	Delay	related facility projects.	73,00
or advancements in the same in response to trends in emerging technologies,				related latinty projects.	
best practice and patron demand.					
21-009 Library Hotspot Replacements					
This proposal reflects the Library's desire to continue meeting resident	Q3-2022	Q2-2023	Delay	Procurement delayed due to staff vacancies	10,200
demand for lendable hotspots by replacing the original collection of fifty (50)		Z=			
devices purchased in 2018. This program provides residents from across the					
community with access to much needed connectivity.					
22-020 Library IT Equipment					
This project supports the replacement of existing hardware, software and	Q2-2023	Q3-2023	Delay	Procurement delayed due to staff vacancies as well as timing of	51,000
peripheral devices as per the Library's regular refresh cycle and improvements			•	related facility projects.	
or advancements in the same in response to trends in emerging technologies,				,, ,	
best practice and community need.					
22-026 Library and Town Joint Technology Services Review					
Leverage the existing Town-Library partnership to identify mutually beneficial	Q1-2023	Q3-2023	Delay	Procurement delayed due to staff vacancies	35,00
opportunities for improved synergy, efficiency and service delivery.					
22-027 Library Print Management and Wireless Printing Services					
This project will extend the availability of wireless print services to all	Q1-2023	Q3-2023	Delay	Procurement delayed due to staff vacancies as well as timing of	12,000
branches. This service is currently only available at the Albion Bolton,			,	related facility projects.	,
Southfields Village and Alton branches.				,, ,	
Community Services					
17-071 Rotary Place Expansion - Design					
To design the proposed Rotary Place Senior's Centre future expansion	Q4-2022	Q2-2023	Delay	Landscape areas to be completed in spring 2023, cleaning up	8,408,353
, , , , , , , , , , , , , , , , , , , ,		•	/	deficiency list	-,,
18-100 Caledon Centre for Recreation and Wellness - Outdoor Rink Rooftop					
Units Relocation and Lighting					
To relocate outdoor rink chilling system for improved efficiency and to add	Q4-2022	Q4-2023	Delay	Pilot project with artificial ice delayed this project. Was tendered to	125,00
exterior lighting to the outdoor rinks for extended use.			·	relocate existing older units but now recommending to replace with	
				new units for improved efficiency and cost effectiveness. Additional	
				funding requested through Project# 23-135 Recreation -Large	
				Equipment replacement.	
19-019 Town Hall Improvements					
Town Hall Improvements	Q4-2022	Q4-2023	Delay	Scope change for Town Hall Layout	475,73
19-044 Recreation - Facility Road Sign Program					
To replace current road signs with new electronic road signs at Caledon Village	Indeterminate	Q3-2023	Advanced	Received approval from Niagra Escarpment Commission (NEC), to	150,00
Place and the Inglewood Community Centre				commence work in spring 2023	
19-067 Caledon Centre for Recreation and Wellness - Building Automation					
System Replacement/Upgrade					

Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	Explanation	Approved Budget
To modernize Building Automated System at CCRW as many parts have become obsolete	Indeterminate	Q4-2024	Delay	Aligning with major HVAC replacement program at CCRW	120,000
20-064 Accessibility Improvements - North Hill Park Washroom/Snack Bar					
Renovate the washroom building at North Hill Park to implement accessibility improvements.	Q4-2022	Q2-2023	Delay	Tender bids came in over budget. To reduce costs being re-tendered with 22-093 for potential costs savings. Furthermore to be completed while baseball leagues are not operating.	75,000
20-069 Arbor Structure Replacements					
Replace the arbor structures in Palgrave Stationlands and Heritage Hills Park.	Q4-2022	Q3-2023	Delay	Delays due to workload	60,000
20-095 Recreation - Sign Program - Indoor/Outdoor					
To improve Bolton Family electric road signs to meet current standards and technology	Indeterminate	Indeterminate	Delay	Still awaiting approvals to proceed from land owner	75,000
21-005 Ancillary OPP Building					
This OPP project, funded by the Region of Peel, will see the construction of a 2,500 square foot enclosed building; garage type structure that will be able to accommodate vehicles and large items that are required to be stored inside. There will also be an adjacent outdoor secured area for other items in the possession of the OPP, such as trailers.	Q4-2022	Q2-2023	Delay	Waiting for Solar Panel Installation	2,396,123
21-014 Rehabilitation of Caledon Trailway Bridges					
The scope of the project involves rehabilitation of four pedestrian bridges along the Caledon Trailway. The scope for each bridge is as follows: Olde Base Line Bridge: Repair concrete abutment walls, replace bearing seats, replace all timber framing, decking, and railings Hurontario Bridge: Repairs and preventative maintenance Mill Lane Bridge: Replace all timber framing, decking, and railings Duffy's Lane Bridge: Replace all timber framing, decking, and railings	Q4-2023	Q3-2024	Delay	Delay due to Permitting, soil regulation considerations and utility coordination across all of the structures.	600,000
21-035 Playground Improvements					
This project provides for the replacement or improvements of existing play structures and surrounding surfaces that are beyond their useful service life.	Q4-2022	Q2-2023	Delay	Supply chain issues with obtaining playground equipment	351,000
21-038 Park Asphalt Path Replacements This project provides for the replacement of existing asphalt pathways in the following parkland: Moffatt Park (Ward 5) Caledon Village EPA lands from Giles Road to Avellino Court and Kennedy Road to Giles Road (Ward 1) St.	Q4-2022	Q2-2023	Delay	Remaining trail works cannot be completed until storm water project has been completed.	150,000
Michael's Court to Kingsview Drive (Ward 5)					
22-036 Artificial Turf and Dome - Mayfield					
Construction of a covered turf at Mayfield Secondary School as part of a larger scale Mayfield recreation campus long term plan. This covered artificial turf field with lights would host several sports activities; including meeting the demand and request for a covered turf by local soccer and lacrosse associations.	Q4-2023	Q1-2024	Delay	Delays due to request for single source of dome contract, however this was denied. Required full tendering of dome contract which took 2-3 months.	4,300,000
22-070 Caledon Centre for Recreation and Wellness - HVAC Replacement -					
Multiple units					
Audit of HVAC Units at Caledon Centre for Recreation and Wellness and replacement of prioritized units.	Q3-2023	Q4-2023	Delay	HVAC study completed - HVAC replacement program being initiated with support of future budget requests	350,000

Changes in the Status of Capital Projects as of December 31,					
	T2 2022	Current			Approved
Classifications/Capital Projects	Expected	Expected	Schedule Status	Explanation	Budget
	Completion	Completion			Buuget
22-076 Building Envelope and Parking Lot Repairs					
This project is to fund the back log in roof, building envelop and paving	Q4-2022	Q4-2023	Delay	2022 goals completed, remaining funding to be spent in 2023	500,000
projects for the Off Campus Family of Facilities. Project priorities in 2022 are					
the Fire Station 303 (Caledon East) apron, envelope and roof repairs, Fire					
Station 307 (Valleywood) roof and parking lot, Fire Station 309 (Caledon					
Village) roof, St. Andrews Church Roof and Paint. Accessible sidewalk					
connection at Ann Street parking lot to connect east / west, north side of lot.					
22-083 Park and Playground Surfacing Improvements					
Top up existing Engineered Wood Fiber Mulch (EWF) at multiple playgrounds	Q3-2022	Q2-2023	Delay	Supply chain issues with obtaining playground equipment. Once	26,000
throughout Town to ensure safety requirements are maintained.				installed surfacing project can be completed.	
22-084 Palgrave Baseball Diamonds - Field #1 Lighting					
Replace existing baseball field lighting on Field #1 at Palgrave	Q4-2022	Q3-2023	Delay	Delays due to workload and completing project during time baseball	205,000
Baseball Diamonds. Project will include new light poles and light fixtures.				leagues are not operating.	
22-085 Park Sustainable Neighbourhood Action Plan (SNAP) Improvements					
Introduction of new park elements within the Sustainable Neighbourhood	Q4-2022	Q2-2023	Delay	Supply chain issues with obtaining playground equipment	245,000
Action Plan area of Bolton. The project will see the introduction of					
educational/promotional signage across the three parks. Adam Wallace					
Memorial Park will receive a rain garden, pollinator gardens, benches and					
picnic tables, and tree trunks lining the existing trail through the woodlot. Foundry Park will receive bike racks and a bike repair station, adult exercise					
equipment, benches and picnic tables, and native plantings. Ted Houston Park					
will receive a natural play playground.					
22-087 Outdoor Active Recreation Infrastructure Caledon East					
Project will begin with community consultation to determine the outdoor	Q3-2023	Q4-2023	Delay	Delays due to workload	605,000
active needs of the Caledon East catchment areas. An in depth review of the		•	/		
Town Hall Campus Plan (2017) will determine prime location(s) for potential					
the outdoor infrastructure such as skate park, pump track, BMX facilities,					
obstacle course, etc. The design and construction of the proposed facility will					
be based on the input received during the community consultation.					
23 000 Johnston Cureto Dark, Phone A Washington					
22-089 Johnston Sports Park - Phase 4 Washroom Johnston Sports Park is a large soccer facility with 6 soccer fields and a large	Q3-2023	Q4-2023	Delay	Issues with original design/build tender bids. Project to be retendered	1,500,000
shade structure. As part of phase 4, Johnston Sports Park is to receive the	Q3-2023	Q4-2023	Delay	as design and then construction.	1,500,000
design and construction of a new washroom/storage building. The washroom				as design and then construction.	
facility will be fully accessible, contain storage area for user groups and a					
snack bar.					
22-090 Mayfield West II - Community Park					
Residential development has already begun within Mayfield West II. The	Q2-2023	Q4-2025	Delay	The project has been delayed due to removal of the existing topsoil	2,000,000
Construction of the new community park located at Tweedhill Ave and			/	stockpile located on the park block and signing of an agreement with	, = = , = =
McLaughlin Road has been moved up from 2023 to 2022 to better meet the				the developer.	
needs of the community.				•	
22-091 Bolton Bandshell - RJA Potts Park					

cotary Club of Bolton in partnership with Town of Caledon to design and construct bandshell within RJA Potts Park, Ward 5 Landsbridge St. and covaston Gate) to celebrate Boltons bicentennial. There have been multiple esident requests for formal outdoor performance space. Ideally the bandshell will be constructed by Bolton's Bicentennial event (June 2022). The bandshell tage will be slightly elevated for ease of site while still being fully accessible. 2-093 Palgrave Baseball Diamonds - Washroom Upgrade he washroom facility at the Palgrave Baseball Diamonds (15+ years old) does ot meet current Accessibility for Ontarians with Disabilities (AODA)	Q2-2023 Q4-2022	Q4-2023	Delay	Delays caused due to the completion of additional studies (i.e. Noise Study) and public consultation. Due to feedback received by local residents, project team currently considering different locations to place the bandshell.	Budget 472,500
construct bandshell within RJA Potts Park, Ward 5 Landsbridge St. and bovaston Gate) to celebrate Boltons bicentennial. There have been multiple esident requests for formal outdoor performance space. Ideally the bandshell will be constructed by Bolton's Bicentennial event (June 2022). The bandshell tage will be slightly elevated for ease of site while still being fully accessible. 2-093 Palgrave Baseball Diamonds - Washroom Upgrade the washroom facility at the Palgrave Baseball Diamonds (15+ years old) does ot meet current Accessibility for Ontarians with Disabilities (AODA)		Q4-2023	Delay	Study) and public consultation. Due to feedback received by local residents, project team currently considering different locations to	472,500
he washroom facility at the Palgrave Baseball Diamonds (15+ years old) does ot meet current Accessibility for Ontarians with Disabilities (AODA)	Q4-2022				
he washroom facility at the Palgrave Baseball Diamonds (15+ years old) does ot meet current Accessibility for Ontarians with Disabilities (AODA)	Q4-2022				
ot meet current Accessibility for Ontarians with Disabilities (AODA)	-,	Q2-2023	Delay	Tender bids came in over budget. To reduce costs being retendered	100,000
		42 2020		with 20-064 Accessibility Improvements - North Hill Park	
tandards. The goal of this project is to bring the building up to building code.				Washroom/Snack Bar for potential costs savings. Furthermore to be completed while baseball leagues are not operating.	
2-097 Town Hall Improvements					
here is carpet tile throughout the Town Hall in all office areas and meeting coms (not hallways or atrium). The project will address tiles that are worn out, ripped or soiled creating accessibility issues. Level 2 tile will be prioritized where the carpet is up to 20 years old. Spot repairs will be included as equired throughout the facility.	Q4-2022	Q3-2023	Delay	This project required Capital Needs Assessment of the Town Hall and it caused delay.	75,000
2-098 Mayfield West Recreation Centre #2 - Preliminary Design					
his project will fund preliminary planning and early site design and consulting vork related to the Mayfield West Recreation Centre #2. There may be dditional costs based on the results of the preliminary design, but further neestigation is required.	Q4-2022	Q1-2023	Delay	Consultant finalizing preliminary report	850,000
2-099 Mayfield Recreation Complex - Expansion - Preliminary Design					
his project will fund preliminary amenity layout and site design work related to the expansion of the Mayfield Recreation Complex. This project will assess the feasibility of twinning the Mayfield Recreation Complex with an additional the pad and assess other renovation options based on the current building potprint, space available on site and community needs.	Q4-2022	Q1-2023	Delay	Consultant finalizing preliminary report	600,000
2-104 Rotary Place Enhancements					
his project is to improve, enhance and add to the Rotary Place building and he areas that were not carpeted / refreshed in the Rotary Place Expansion roject. The project would touch on the following items, new shingle and roof epairs, new HVAC units to service the facility better and new flooring in the ommunity rooms and common areas of the building. 2-108 Villas Park Shade Structure	Q4-2022	Q2-2023		Aligning with major Rotary Place Expansion project # 17-071; full amount estimated to be spent in 2023, including roof, etc.	350,000
his request is for the supply and installation of a shade structure at the new illas Park within Caledon East (Albert Spencer Avenue). The scope of work	Q4-2022	Q3-2023	Delay	The project it will be tendered with is 23-129 Parks Seating and Shade Structures.	40,000
vould entail the tendering for a shade structure and associated amenities (i.e. oncrete pad and picnic tables) and would require a building permit.					
2-128 Sport Field Parking Lot Expansions					
xpand existing granular parking lots at three (3) parks along Glasgow Road in olton (Jack Garrett Soccer Park, Edelweiss Soccer Fields, and Dick's Dam Park) omeet the parking demand/requirements of sport field facilities within the fown.	Q2-2023	Q4-2023	Delay	Delays with conservation authority providing information for expansion area	100,000
2-134 Mayfield Artificial Turf Equipment					

	T2 2022	Current			
Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	Explanation	Approved Budget
The Mayfield covered artificial turf requires specialized equipment to properly maintain the turf, including turf groomer and turf steamer. The groomer and steamer are required for turf to keep the surface safe and in good working condition to extend the life of the surface. Both items are required because the turf will be operational 12 months of the year.	Q2-2023	Q4-2023	Delay	Delay procurement to align with turf completion	200,000
22-136 Mayfield West 1 Southfields Community Park					
Construction of a new community park within the Mayfield West 1 Southfields Development.	Q4-2023	Q4-2024	Delay	The project is on hold until removal of the existing topsoil stockpile located on the park block	1,140,000
Corporate Services					
22-107 10 Year Capital Plan for POA Courts					
The Town needs to conduct a study to determine whether POA Courts are sufficient to meet the community's needs over the next 10 years and to plan for capital growth. The Master Plan will consider both the Caledon and the Dufferin POA Courts, including whether any cost savings are possible by integrating the Courts.	Q2-2023	Q4-2023	Delay	Request for Proposal (RFP) is required to be re-scoped and re-posted as a result of lack of interested responses, delaying the commencement	60,000
Engineering Services					
14-093 Simpson Road Servicing South	04.2022	In data main ata	Delev	Delay due to the timing of Manfield Board Construction including	F 000 000
Road extension Environmental Assessment (EA), detailed design, and construction	Q4-2022	Indeterminate	Delay	Delay due to the timing of Mayfield Road Construction including servicing which is scheduled to be completed by 2025	5,000,000
15-094 Bridge Design and EA				servicing which is scheduled to be completed by 2023	
Environmental Assessment and detailed design - various structures	Q4-2022	Q3-2023	Delay	Heritage delisting required for structure and Credit Valley	491,245
16-188 Road Engineering Design and EA	4 ·	A	,	Conservation (CVC) engagement	
Detailed design - various locations	Q4-2022	Q4-2023	Delay	Soils legislative requirements needed for further testing and	730,000
20101100 0001010	Q. 2022	۷. 2020	20.07	engineering considerations	750,000
17-179 Simpson Rd Service N -N of George Bolton Parkway				, and the second	
Road extension detailed design	Q4-2022	Q1-2023	Delay	Detailed Design of Simpson Road is 100% Complete. Construction of the Road is a Landowners Group requirement. Developers Group is required to complete the Master Environmental Servicing Plan (MESP) for the Block Plan, including South Simpson Rd. Completion of the road is predicated on the transportation needs of the area being update by MESP and will not advance any sooner than the urbanization of Mayfield Road by the Region (estimated tender Q1-2023)	908,01
18-060 Roads Rehabilitation & Reconstruction Program					
Road Reconstructions - various locations	Q4-2022	Q3-2023	Advanced	Project is ahead of schedule.	2,705,64
18-169 Creditview Rd Stormwater Drain					
Improvement to Town drainage easement	Q4-2022	Q4-2023	Delay	Development Agreement continuing	65,000
19-076 Bridge & Culvert Design Program	04.2022	02.2022	Delev	Funne sail lagislative requirements	250 22
Environmental Assessment and Detailed Design - various locations	Q4-2022	Q3-2023	Delay	Excess soil legislative requirements	356,32
20-025 Bridge & Culvert Design Program This project involves the design of the Town's mandated bridges and culverts as per the Ontario Structures Inspection Manual (OSIM) and Non-OSIMs to be rehabilitated and/or replaced in near future construction projects for structures.	Q4-2022	Q1-2024	Delay	Negotiations with Toronto and Region Conservation Authority (TRCA) required for access considerations. Excess soil legislative requirements in effect therefore further engineering study required.	473,94
21-052 Growth-Related Roads Construction Program					
This program provides for the upgrading of certain road segments in support of growth.	Q4-2022	Q2-2023	Delay	Weather delayed construction which subsequently delayed Substantial Performance	17,006,30
of growth.					

Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	·	Approved Budget
The Stormwater Management Program consists of rehabilitating stormwater	Q4-2022	Q4-2023	Delay	Required additional funds which were approved in the 2023 budget.	2,205,00
facilities, particularly ponds to ensure that they will operate as designed. 21-123 Strawberry Hill Court Retaining Wall					
	02.2022	Q4-2023	Delevi	Condition should that further investigation was required from the	140.00
To investigate the condition of the Strawberry Hill Court Retaining Wall and retain consulting engineering services related to the stabilization of the existing gabion basket retaining wall.	Q2-2023	Q4-2023	Delay	Condition showed that further investigation was required from the Region of Peel which has caused months of delay	140,00
22-003 Asphalt Roads Program					
To provide a rehabilitated road surface for town roads in poor condition and those that are challenging to maintain coordination with the Engineering Department capital program. Additionally, this project will provide repairs to existing roads for short isolated sections of hardtop roads. 22-048 Roads Rehabilitation Construction Program (Debt)	Q4-2022	Q4-2023	Delay	Delay due to permitting requirements for further detailed engineering design considerations.	1,200,00
Road Reconstructions; Boston Mills, Commercial Drive, Robert Carson,	Q4-2022	Q3-2023	Delay	Extra bridge works delayed overall project for road works	2,729,210
Margaret Street, Thomas Street and Davis Drive.	Q4-2022	Q3-2023	Delay	Extra bridge works delayed overall project for road works	2,729,210
22-049 Bridge and Culvert Construction Program					
Bridge and Culvert Construction; Program Beechgrove Sideroad Culvert	Q4-2022	Q3-2023	Delay	Extra bridge works delayed overall project for road works	2,633,422
replacement and Boston Mills Bridge Rehabilitation	Q 1 2022	Q3 2023	Delay	Extra bridge works delayed overall project for road works	2,033,12.
22-054 Norton Boulevard/Haines Drive & Meadowvale Court New Storm					
Infrastructure					
Norton Boulevard and Haines Drive will undergo road construction in order to	Q4-2022	Q3-2023	Delay	Unmarked old utilities disrupted main construction schedule due to	1,814,53
manage the local stormwater runoff. The existing stormwater management system on Norton Boulevard and Haines Drive is causing severe erosion and			·	extra investigation required	
private property flooding to residents living on Meadowvale Court.					
22-055 Stormwater Management Program					
The Stormwater Management Program consists of rehabilitating stormwater	Q2-2023	Q2-2024	Delay	Required additional funds which were approved in the 2023 budget.	1,650,00
facilities, particularly ponds to ensure that they will operate as designed.					
22-133 Strawberry Hill Retaining Wall Stabilization					
The scope of this project includes the required engineering design,	Q4-2022	Q4-2023	Delay	Condition showed that further investigation was required from the	2,600,00
stabilization works and replacement of the existing gabion retaining wall				Region of Peel which has caused months of delay.	
behind 54 to 60 Strawberry Hill Court in Bolton.					
22-137 Mayfield West C.A.M.P		0.4.0000	- 1		00.45
This project is funded by the Comprehensive Adaptive Management Plan	Q4-2022	Q1-2023	Delay	The monitoring work is wrapping up this year and the final report will	20,16
reserve and provides direction for monitoring the performance of the				come next year .	
recommended Natural Heritage System (aquatic and terrestrial resource)					
management and enhancement strategies. It also recommends long-term					
monitoring of surface water, groundwater, water quality, fisheries, stream morphology and terrestrial/wetland resources.					
22-138 Caledon Transportation Master Plan					
Additional funds in 2021 are required for the new and expanded scope of works of the Caledon Transportation Master Plan.	Q2-2023	Q4-2023		Delayed; to be aligned with the Official Plan and reviewed by the new Council.	85,00
22-140 McLaughlin Sidewalk at LWCA					
Design the widening of the existing apron on the east side of McLaughlin Road	Q4-2022	Q4-2023	Delay	Delays are due to Staffing Resourcing.	50,00
to create a standard curb sidewalk					
Finance					
18-146 Asset Management Plan and Policy					

Changes in the Status of Capital Projects as of December 31, 2022							
Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	Explanation	Approved Budget		
To continue implementing the multi-year Infrastructure Asset Lifecycle Management System and Workorder System. This Project will provide effective and efficient business processes to manage the complete asset lifecycle by delivering streamlined processes and procedures and providing accurate, timely and consistent information and data. The work commencing in 2018 will include the creation of a strategic asset management policy, review of current and proposed service levels for each asset category and ensuring the required business processes are implemented within the new Asset Management and Work Order System.	Q4- 2023	Q2-2024	Delay	Staff on Board - Planning for Request For Proposal (RFP) in 2023	150,000		
20-040 Development Charge Studies and Costs Related to Bill 108							
To meet the requirements of Bill 108 and ensure the Town has enough time to address processes and policies required to maintain revenue neutrality and ensure growth continues to pay for growth.	Q1-2023	Q3-2023	Delay	Scope of work for upgrades to Amanda will take longer then expected and will extend into Q3 2023	175,000		
22-081 Updating Construction Contracts - Excess Soils Regulations							
Excess soils legislative changes (Excess Soils Management O. REG. 406/19) requires all project owners (including the Town) to comply with changes in the regulations which will be phased in over the next few years. The Town's current procurement and construction contracts must be updated to include excess soils requirements and comply with the new regulations. 22-092 Social Procurement Consulting Services	Q2-2022	Q3-2023	Delay	New questions and additions from various departments	80,000		
Council requested that social procurement criteria be investigated as part of the Council work plan. Social Procurement aims to address the impact on society of the purchases made by the public sector. It involves evaluating and implementing social considerations in public contracts to achieve positive social outcomes.	Q4-2023	Q4-2024	Delay	Senior Leadership Team (SLT) recommended a presentation to Council prior to starting the project	80,000		
22-111 Needs-based assessment (Town wide AM resource assessment) The Town of Caledon is one of the fastest growing municipalities in the Peel Region and is forecasted to reach 108,000 residents and 46,000 jobs by 2031. Based on the 2020 AMP (Asset Management Plan), the Town owns and operates infrastructure assets with a replacement value of nearly \$1.34 billion. While 72% of assets by replacement cost are in fair or better condition, however, just over a quarter of the Town's total assets are in Poor condition. To ensure sustainable delivery of these services and protect and enhance the quality of life in Caledon, it is critical to understand internal resources and investment required to effectively and efficiently meet infrastructure challenges and define a road-map and a strategy that can help the Town achieve the greatest benefits in terms of cost, risk and levels of service over the next 15 years. In addition, O. Reg. 588/17 for asset management requires all Ontario municipalities to have an asset management plan in place by 2024 and 2025. Fire	Q2-2023	Q4-2024	Delay	Staff on Board - Planning with Working Group to start in 2023	70,000		
19-030 Joint Fire Communications Center - Capital Equipment Replacement							
Replacement of equipment at the back up JFCC	Q4-2022	Q4-2023	Delay	Unexpected delays; Canadian Radio-television and Telecommunications Commission (CRTC) not rolled out Next Generation (NG) 911 Equipment.	32,000		
21-104 Fire Training Facility - Final Phase							
Complete the final phase of the multi-disciplined Fire Training Facility. 22-114 Large Fire Equipment Replacement	Indeterminate	Q4-2024	Delay	Re-design of project	3,750,000		

Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	·	Approved Budget
Replacement of large pieces of equipment including portable generators, pumps, positive pressure fans, heavy hydraulic power plants, lighting, air monitoring equipment, fire hose, nozzles, appliances, defibrillators and manual and hydraulic rescue equipment.	Q1-2023	Q4-2024	Delay	Waiting for study results on new equipment	70,00
22-116 Hose Replacement, High Rise and Large Facility Firefighting					
Equipment Upgrades					
To purchase replacement fire hose to support changing building stock (multistory high rise / large warehousing / distribution facilities). This project supports the department implementation of a "High Rise Firefighting Program" Replacement hose is required due to existing fire hose approaching or surpassing its 10-year life expectancy.	Q1-2023	Q2-2023	Delay	Staffing resources due to high and competing priorities.	90,00
22-117 VCOM Capital Project - Infrastructure Improvements					
Planned improvements to the Voice Communications System (VCOM) system as identified in the 10 Year Capital Plan to include, Interoperability sub-system interface (ISSI) links to neighbor agencies to facilitate roaming and interoperability, new fire paging system, in building coverage enhancements for problem areas, provisioning Public Sector Network (PSN) fibre to VCOM radios sites, and continued expansion of the 700MHz broadband overlay.	Q2-2023	Q4-2023	Delay	Currently investigating software options	73,00
22-122 Fire Master Plan - Update					
To update the existing Fire Master Plan with the forecasted 2051 community growth numbers. The Fire Master Plan is required to remain current as it is an important document that provides the strategic framework to lead the Town's Fire Service in a responsible and realistic manner to meet the local needs and circumstances of the community over the next 10 years. Office of CAO	Q4-2023	Q1-2024	Delay	Currently finalizing new station locations which will impact the Fire Masterplan	102,27
20-039 Closed-Circuit Television (CCTV) Camera Replacement					
Replacement of cameras that have reached end of life and purchase and install of additional cameras for 6 locations to support Town video security.	Q4-2022	Q1-2023	Delay	Supply chain delays. Remaining cameras to be procured and installed in 2023.	75,00
20-055 IT - Application Upgrades and Enhancements					
Includes AMANDA upgrades, purchase of new Vital Statistics application, development of a Master Data Management program, and Perfect Mind enhancements.	Q4-2022	Q3-2022	Delay	Delays due to required planning resources for implementation not being available.	413,40
21-017 2021 Technology Replacement					
Replacement of servers, firewalls, enhanced remote work ability and storage.	Q4-2022	Q1-2023	Delay	Issues encountered during implementation.	420,00
21-018 2021 Software Upgrades and Improvements					
Continued improvements to the AMANDA system including: - Additional modules for mobile inspections - Additional folder improvements with the AMANDA application -The addition of Fire Services to utilizing the AMANDA technology - Additional digital markup (Bluebeam) licenses for staff Upgrade to Tab software to help facilitate the digitization of corporate records.	Q4-2022	Q4-2023	Delay	Delays due to required planning resources being available to complete folder implementation.	339,28
21-076 Energy & Environment Projects					

	T2 2022	Current			
Classifications/Capital Projects	Expected	Expected	Schedule Status	Explanation	Approved
,	Completion	Completion		,	Budget
This capital request is for projects that will reduce greenhouse gas (GHG) emissions to meet Council-endorsed corporate and community GHG reduction targets. Development of a Town-wide Green Development Standards for	Q2-2023	Q4-2023	Delay	Project delayed due to Bill 23 and timing to go to Council after OP Update	80,880
energy efficiency and supporting community design that prioritizes low carbon transportation. This project will also identify opportunities to update the Town's Green Development Program. To engage consultants, which are required to provide niche expertise to carry out specialized work in the field of energy, green fleet, environment and climate change. These funds will					
support forecasting 2022 utility budgets; improving corporate fleet driver behaviour; and supporting the implementation of the Town's Community and Corporate Climate Change Strategic Plans and the West Bolton Sustainable Neighbourhood Action Plan (SNAP).					
22-072 IT- Application Upgrades and Enhancements					
To facilitate the move to more digitized services, performance monitoring, providing residents with more online service options, and staff the ability to do more work remotely, and collaboration and share information online with internal teams and while on site visits and in the field, allows for a more efficient work process.	Q4-2022	Q4-2023	Delay	Initial procurement was unsuccessful for customer portal; rescoped and to be retendered in 2023	729,424
22-077 Building Condition Assessments with a Climate Change Lens					450.004
This project is required to ensure there is a comprehensive inventory of the state of Town facility assets and equipment, and replacement schedule and cost. It is also important that the asset replacement schedule is aligned with the Town's climate change objectives, to ensure Town corporate operations continue to lower greenhouse gas emissions. There are also cost savings by aligning the building condition assessment with an energy audit and low carbon equipment replacement study. Traditionally, these process have been done separately, and by combining these studies streamlines the project	Q4-2023	Q2-2024	Delay	Project delayed due to staffing gap from March to September. Awaiting notification of grant funding for the additional supporting funds. 2023 capital budget top up submitted.	150,000
approach and results in cost savings.					
22-078 Energy and Environment Projects					
Consultants are required to support the Energy and Environment Team to leverage grant requests, implement the West Bolton Sustainable Neighbourhood Retrofit Action Plan (SNAP), Forecast utility budgets, and support the implementation of the Town's climate change strategies.	Q4-2022	Q2-2023	Delay	Projects re-prioritized due to OP requirements. Updated Inventory, final project, expected to be complete Q2-2023.	36,700
22-100 Refresh of Hardware					
Replacement of old laptops and IT backup solutions	Q3-2022	Q2-2023	Delay	Issues with supplier regarding product defects. Currently working with supplier to resolve.	630,000
22-127 Building Information Management Strategy					
Creation of a Building Information Modeling (BIM) Execution Plan	Q3-2022	Q4-2023	Delay	Supply chain issues delayed other projects, resulting in unanticipated overlap with the BIM project. The BIM project was delayed as it was a lower priority.	125,000
22-143 Energy Revolving Fund 2022 Projects					
2022 Energy Revolving Funds Projects: Mayfield Recreation Complex Drain Water Heat Recovery and Caledon Centre for Recreation and Wellness Drain Water Heat Recovery. Operations		Q3-2023	Delay	Original vendor was no longer able to meet the needs. Required a new contract process, which is now underway.	53,845
20-004 Asphalt Walkways Program					
Repair and rehabilitation of the following asphalt walkways throughout the Town.	Q4-2022	Q2-2023	Delay	Contractor delays.	100,000
20-049 Replacement Roads & Fleet Pick Up Trucks					

Classifications/Capital Projects	T2 2022 Expected	Current Expected	Schedule Status	Explanation	Approved Budget
	Completion	Completion			
To purchase and replace (5) five Trucks (Medium & Light Duty) that are used in	Q1-2023	Q2-2023	Delay	All units arrived and at outfitting company in Bolton before they are	275,000
Parks and Roads & Fleet				completed and delivered.	
21-064 Replace Seven (7) Fleet Trucks					
To replace seven fleet trucks: three Freightliner M2 Landscape trucks for parks	Q1-2023	Q2-2023	Delay	All units have arrived and waiting to be outfitted in Bolton.	740,000
operations, one Dodge Ram 4X4 3500, one Dodge Ram 2500 4X4 Crew Cab					
pickup, one Ton Dodge 3500 Crew with Plow & Sander, one 1/2 Ton Pickup for					
Facilities with new truck.					
21-083 DC - Four (4) Light Duty Pick up Trucks			- 1		400.00
To add four new light duty pick up trucks	Q4-2022	Q2-2023	Delay	All units have arrived and waiting to be outfitted	180,000
21-111 Building Staff Fleet Vehicle Acquisition					
Purchase of 3 Chevy Bolts or similar vehicles for building inspectors to use	Q2-2023	Q4-2023	Delay	Production date not set by manufacturer for the last single unit	120,000
while conducting inspections on behalf of the Town.				remaining of three ordered.	
21-120 Municipal Law Enforcement Fleet Vehicle Acquisition	0.4.2022	0.4.2022	5.1		45.00
Purchase of 1 Chevy Bolt or similar vehicle for Municipal Law Enforcement	Q4-2023	Q4-2023	Delay	Production date not set by manufacturer	45,000
Officers to use while conducting inspections/investigations on behalf of the					
Town.					
22-001 Fleet Asset Replacements	02.2024	02.2024	D-I	Time and the second section	2 705 474
To purchase new fleet asset replacements with the same asset.	Q3-2024	Q3-2024	Delay	Time required for production	2,785,171
22-002 Growth Fleet Assets	04.2022	02.2024	Dolov	Dradustian dalays hafara condinate has a suinment manufacturer	1 077 47
To add various additional fleet assets attached and as recommended in the	Q4-2023	Q2-2024	Delay	Production delays before sending to heavy equipment manufacturer	1,877,472
Development Charges (DC) Study for the years 2020 to 2023. The DC Study has					
identified the need for the various vehicles and pieces of equipment.					
22-007 Asphalt Walkways Program To repair, rehabilitate, resurface and/or reconstruct sections of existing	02 2022	02 2022	Dolay	Delays due to excess time required for staff to administer	100.000
asphalt walkways through the Town.	Q3-2023	Q3-2023	Delay	Delays due to excess time required for staff to administer	100,000
22-008 Crack Sealing Program					
Annual crack sealing of previously paved hot-mix asphalt road surfaces to	Q4-2022	Q2-2023	Delay	Contractor experienced delays related to weather and materials	200,000
preserve and extend the useful life of the asphalt road surface.	Q4-2022	Q2-2023	Delay	supply. Additional resources were required and aside from delays in	200,000
preserve and externa the aserarme of the asphale road surface.				material supply, incorrectly shipped materials occurred during the	
				program.	
22-009 Road Surface Treatment/Preservation Program				p. 65. d.m.	
Micro Surfacing preservation surface treatment	Q3-2022	Q2-2023	Delay	Weather conditions and equipment breakdowns impacted the	1,200,000
		Z=		progress of the work. Equipment working other jobs had to be	_,,
				mobilized to the site once other work was completed.	
Planning				'	
11-092 Mayfield West Phase 2 - West					
Municipally led Secondary Plan Process for Phase 2 of Mayfield West to	Q4-2022		Delay		2,241,017
support a community of ultimately 18,000 (includes a Municipal	-		,		, ,-
Comprehensive Review (MCR) & Settlement Boundary expansion)					
21-109 Heritage Signage					
To design and install commemorative/interpretive heritage signs at sites	Q4-2022	Q2-2023	Delay	Dependent on staff time	10,000
across the Town.			•		
21-121 Employment Land Use Study/Secondary Plan					
To commence a secondary plan/land use study for the Employment Lands as	Q3-2023	Q4-2025	Delay	Depend on Growth Management Phasing Plan	570,000
identified in the 5 year official plan conformity review by the Region of Peel					
2041+ project. These lands may include the employment area around					
Tullamore/Sandhill and Airport Road, Victoria and Mayfield West and the					
- 1					
Bolton Expansion Lands.					

Classifications/Capital Projects	T2 2022 Expected Completion	Current Expected Completion	Schedule Status	Explanation	Approved Budget
To undertake heritage property evaluations in compliance with the Ontario	Q3-2023	Q4-2023	Delay	Region of Peel runs the survey and expected to be completed in 2023	20,000
Heritage Act in support of the Town's ongoing Heritage Designation Program.					
22-125 Caledon Employment Study					
The Caledon employment survey is conducted every two years jointly with the Region of Peel. Municipalities in Peel conduct the survey to gather information such as business names, contact information, location and the number of full-time and part-time staff at each business. This work is used to understand employment and business trends, and track growth and expansion against previous surveys.	Q4-2022	Q4-2023	Delay	Region of Peel runs the survey and expected to be completed in 2023	30,000
Grand Total					88,019,172